

LOG BOOK OF EMMANUEL WOLFGANG KALIKAWA

T22-03-09178 (BSC.CNISE 3)

NHC / DODOMA (2024/2025)

#	Week	Day	Date	Work Hours	Activity
1.	2	Monday	2025/08/28	8	Terminating Ethernet cables
2.	2	Tuesday	2025/08/29	8	Terminating patch panels for switches in data rooms
3.	2	Wednesday	2025/08/30	8	Terminating Ethernet cables to all floors
4.	2	Thursday	2025/08/31	8	Terminating faceplates for Ethernet ports.
5.	2	Friday	2025/08/01	8	Configured ip phones using pbx
6.	3	Monday	2025/08/04	8	Configured ip phones using pbx accounts and adding the phone books to the ip phones.
7.	3	Monday	2025/08/04	8	Configured ip phones using pbx accounts and adding the phone books to the ip phones.
8.	3	Wednesday	2025/08/06	8	Configuration of switch and marking of ports that don't give signals.
9.	3	Thursday	2025/08/07	8	Assembling of server and confirming points of cctv cameras
10.	3	Friday	2025/08/08	8	Assembling of server and confirming points of cctv cameras
11.	4	Monday	2025/08/11	8	Terminated network faceplates and tested camera connections at various offices.
12.	4	Tuesday	2025/08/12	8	Installed and configured CCTV cameras on the remaining floors and ensured proper video feed to the NVR.
13.	4	Wednesday	2025/08/13	8	Alignment of cctv camera at ministry of minerals all floor
14.	4	Thursday	2025/08/14	8	Configuring window server
15.	4	Friday	2025/08/15	8	Troubleshooting and maintenance of computers to various officers
16.	5	Monday	2025/08/18	8	Configuration of window server
17.	5	Tuesday	2025/08/19	8	Terminated patch panels for network switches and tested LAN connectivity in each room.
18.	5	Wednesday	2025/08/20	8	Mounted and connected magnetic lock doors, testing access control system functionality.
19.	5	Thursday	2025/08/21	8	Completed final camera alignment and adjusted image angles for better coverage Final inspection of CCTV, access control, and switch terminations. Documented setup and handed over report to supervisor.

20.	5	Friday	2025/08/22	8	
21.	6	Monday	2025/08/25	8	Closing magnetic lock on doors
22.	6	Tuesday	2025/08/26	8	terminating CCTV cameras and setting other to a better position
23.	6	Wednesday	2025/08/27	8	Assembling network cabinet and wiring CCTV camera guard house
24.	6	Thursday	2025/08/28	8	Alignment of cameras to all floors
25.	6	Friday	2025/08/29	8	Camera alignment and terminating
26.	7	Monday	2025/09/01	8	Setting access control on doors(magnetic locks)
27.	7	Tuesday	2025/09/02	8	Continued with alignment of cameras to other floors at ministry of sport.
28.	7	Thursday	2025/09/04	8	Adding cameras to NVR and drilled holes for access control for magnetic locks
29.	8	Monday	2025/09/08	8	Installed and configured CCTV cameras on the remaining floors and ensured proper video feed to the NVR.
30.	8	Tuesday	2025/09/09	8	Mounted and connected magnetic lock doors, testing access control system functionality.
31.	8	Wednesday	2025/09/10	8	Terminated patch panels for network switches and tested LAN connectivity in each room.
32.	8	Thursday	2025/09/11	8	Completed final camera alignment and adjusted image angles for better coverage.
33.	8	Friday	2023/09/12	8	Final inspection of CCTV, access control, and switch terminations. Documented setup and handed over report to supervisor.
Supervisor Name :					
Signature :					
#	Week	Day	Date	Work Hours	Activity
Date					